

# GVR 2018 Club Requests

REQUEST DESCRIPTION	CLUB	APPROVED COSTS	Actual Costs	Comments	Club willing to contribute Y/N	Club Contribution Per Club Request Application	STATUS COMMENTS
In the event of relocating into lobby of the Assembly Building @ WC: Slat wall panels, shelving, display towers	GVR Artisans' Shop	\$700.00	-	-	Y	\$195.00	
Automatic Dealing Machine, Computer, Cards and card holding boards <b>COMPLETE</b>	GVR Duplicate Bridge	\$6,000.00	\$5392.28	Club purchased in January 2018 and is being reimbursed by GVR	Y	\$1000.00	Club purchased the dealing machine. GVR reimbursed the club for the purchase.
Sound System for CH <b>COMPLETE</b>	GVR Line Dancers	\$6,000.00	\$5005.39	Installed in Q3	Y	\$300.00	Project completed
Develop working space <b>COMPLETE</b>	GVR Metal	\$10,000.00	10,000.00	-	Y	Everything we have	Concrete pad at AO poured, containers received, Electrical and Mechanical designs underway
Redesign for an ADA Viewing Area #3. <b>COMPLETE</b> Install cabana shade for CH - <b>COMPLETE</b>	GVR Tennis Club	\$20,000.00	\$17,055.00	Underfunded by at least \$29,000	Y	\$2000.00 Received	\$2000.00 received 12/17 from Tennis Club to apply toward cabana @ CH; Cabana installed. Concrete viewing area complete. Shade install moved to 2019 Club Requests
Sand Volleyball Court and Equipment <b>COMPLETE</b>	GVR Volleyball Club	\$9,000.00	\$11,745.00	Underfunded by at least \$8,000	N	0.00	Project changed to just sand replacement. Conversion of the grass court to occur in 2019
Update dust collector system <b>UNDERWAY</b>	Woodworkers of GVR	\$18,000.00	-	-	Y	IF NECESSARY	Design completed and permit issued. Redesign required due to solar project.
Portable HEPA machine, Ramp for Lapidary storage, Adjustable height stools <b>COMPLETE</b>	GVR Lapidary	\$10,000.00	\$10,017.63	HEPA machine installed. Concrete ramp completed. All stools ordered & received	N	0.00	Project completed
<b>Totals</b>		\$79,700.00	\$59215.30			\$2000.00 Received	\$2000.00 received from Tennis Club
<b>FA Funding for 2018 Club Requests</b>		\$80,000.00					